COMPLETION REPORT

1. Name of Work : **Improvements to Widia School Main road (via 7th Main Havnoor layout from Nandini rice corner circle) upto Hesaragatta main road in ward no. 14, Bagalgunte.**

2. Sanctioned Estimate No. & Dt : T.S.No 22/DD/716/13-14 dt 19.2.2014

3. Head of Account which is chargeable : Road No 34

4. Work Order No. & Dt : 22/DD/ 114-15 dt 25.6.2014
Technical Assistant

5. Name of Contractor : **KRIDL**

6a. Time Stipulated for completion of work :

6b. Delay in execution of work :

7. Measurement recorded in : M.B. No. 1719

8. Check Measurement of the Asst. : M.B. No. 1719
Page No. 171852 to 171866

Asst. Exe. Eng / Exe. Eng :
Page No. 171860 to 171866

9. Name of the office/official : AEE (DSD)
incharge of the work :

10. a) Asst. Engineer : D.S. ಮಂಜುನಾಥ

b) Asst. Exe. Engineer : ಶಂಕರಪ್ಪ

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
15-ಹಳ್ಳ	1497975-00	—	2025-00

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

ASST. ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASST. EXECUTIVE ENGINEER
Dasarahalli Division
BRUHATH BANGALORE MAHANAGARA PALIKE